



INNAMINCKA
PETROLEUM
ACN 101 313 777

Office 1 - Ground Floor
924 Gympie Road
CHERMSIDE QLD 4032

PO Box 2378
CHERMSIDE QLD 4032

Telephone: (07) 3359 8988
Facsimile: (07) 3359 8985
www.innapet.com.au

ANNOUNCEMENT TO ASX

Date: 06 July 2005
To: Australian Stock Exchange Limited
Companies Announcement Office
Electronic Lodgment System

Dear Sir

Daily Drilling Status Report – Flax 2 (PEL-103)

Innamincka Petroleum Limited (“INP”) reports the current status of the **Flax 2** well is as follows:

Time of Report: 06:00 hours (CST) 06 July 2005
Well Depth: 2663 m
Current Operation: Drilling ahead the 8¹/₂” (216 mm) production hole section in the upper Patchawarra Fm.
Forward Operations: Continue to drill ahead to intersect the lower Patchawarra Fm reservoir target and core as planned. Excellent oil and gas shows intersected in the upper Patchawarra Fm in a 4 m thick sandstone.

Participants in the PEL 103 Block Joint Venture are:

- | | | |
|---|---|-----|
| • Innamincka Petroleum Limited (Operator) | - | 35% |
| • Vernon E Faulconer Australia Inc | - | 65% |

For further information please contact either:

Mr Ross Wecker (Managing Director) or Mr Glen Smith (Director of Operations)

(Phone: 07 3359 8988 or Fax: 07 3359 8985)

Website: www.innapet.com.au



INNAMINCKA
PETROLEUM

FLAX 2 - TIME DEPTH CURVE

ACTUAL VS PROGNOSED

HOLE / CASING SIZES

311 mm (12-1/4") Surface hole to 856 m
 245 mm (9-5/8") Surface Casing Set @ 852.9 m
 216 mm (8-1/2") Main Hole to XXX m (TD)
 178 mm (7") Production Casing Set @ XXXX m

LOCATION DETAILS

Well Type: Oil/Gas Exploration
Permit: PEL 103 (SA)
Distance: 100 km NE of Moomba

WELL DETAILS

Rig: O.D.E Rig 30
RT: 101.3 m
GL: 106.0 m
Total Depth: 2786 m
Drill Days: 23 from spud

MAJOR DATES

Well Spudded: 21:00 hrs 25 Jun 2004
Reached TD: xx:xx hrs xx Jul 2004
Rig Released: xx:xx hrs xx Jul 2004

