



INNAMINCKA
PETROLEUM
ACN 101 313 777

Office 1 - Ground Floor
924 Gympie Road
CHERMSIDE QLD 4032

PO Box 2378
CHERMSIDE QLD 4032

Telephone: (07) 3359 8988
Facsimile: (07) 3359 8985
www.innapet.com.au

ANNOUNCEMENT TO ASX

Date: 01 August 2005
To: Australian Stock Exchange Limited
Companies Announcement Office
Electronic Lodgment System

Dear Sir

Daily Drilling Status Report – Ginko 1 (PEL-101)

Innamincka Petroleum Limited (“INP”) reports the current status of the **Ginko 1** well is as follows:

Time of Report: 06:00 hours (CST) 01 August 2005
Well Depth: 2540 m
Current Operation: Drilling ahead 216 mm (8¹/₂” main hole)
Forward Operations: Drill ahead.

Participants in the PEL 101 Block Joint Venture are (post farm-in):

- | | | |
|---|---|--------|
| • Innamincka Petroleum Limited (Operator) | - | 37.5 % |
| • Vernon E Faulconer Australia Inc | - | 37.5 % |
| • Mid Continent Equipment (Australia) Pty Ltd | - | 25.0 % |

For further information please contact either:

Mr Ross Wecker (Managing Director) or Mr Glen Smith (Director of Operations)

(**Phone:** 07 3359 8988 or **Fax:** 07 3359 8985)

Website: www.innapet.com.au



INNAMINCKA
PETROLEUM

GINKO 1 - TIME DEPTH CURVE

ACTUAL VS PROGNOSED

HOLE / CASING SIZES

311 mm (12-1/4") Surface hole to 1011.0 m
 245 mm (9-5/8") Surface Casing Set @ 1007.8 m
 216 mm (8-1/2") Main Hole to XXX m (TD)
 178 mm (7") Production Casing Set @ XXXX m

LOCATION DETAILS

Well Type: Oil/Gas Exploration
Permit: PEL 101 (SA)
Distance: 85 km NNE of Moomba

WELL DETAILS

Rig: O.D.E Rig 30
RT: 38.75 m
GL: 34.00 m
Total Depth: 3400 m
Drill Days: 23 from spud

MAJOR DATES

Well Spudded: 21:30 hrs 22 Jul 2004
Reached TD: xx:xx hrs xx Jul 2004
Rig Released: xx:xx hrs xx Jul 2004

