



**INNAMINCKA**  
**PETROLEUM**  
ACN 101 313 777

Office 1 - Ground Floor  
924 Gympie Road  
CHERMSIDE QLD 4032

PO Box 2378  
CHERMSIDE QLD 4032

**Telephone:** (07) 3359 8988  
**Facsimile:** (07) 3359 8985  
[www.innapet.com.au](http://www.innapet.com.au)

---

# ANNOUNCEMENT TO ASX

---

**Date:** 07 December 2005  
**To:** Australian Stock Exchange Limited  
Companies Announcement Office  
Electronic Lodgment System

Dear Sir

## **Daily Drilling Status Report – Pine 1 (PEL-103)**

Innamincka Petroleum Limited (“INP”) reports the current status of the **Pine 1** well is as follows:

**Time of Report:** 06:00 hours (CSST) 07 December 2005  
**Well Depth:** 899 m  
**Current Operation:** Rigging up surface equipment and preparing to drill ahead the 216 mm (8<sup>1</sup>/<sub>2</sub>”) main hole.  
**Forward Operations:** Complete preparations for drilling ahead, run in hole and drill out the casing shoe and drill ahead 216 mm (8<sup>1</sup>/<sub>2</sub>”) main hole.

Participants in the PEL 103 Block Joint Venture are:

- |   |   |     |
|---|---|-----|
| • Innamincka Petroleum Limited (Operator) | - | 35% |
| • Vernon E Faulconer Australia Inc        | - | 65% |
| • Avery Resources Inc*                    | - | 0%  |

\* Farming in for 25% W.I. subject to terms of a farmin agreement

**For further information please contact either:**

Mr Ross Wecker (Managing Director) or Mr Glen Smith (Director of Operations)

(Phone: 07 3359 8988 or Fax: 07 3359 8985)

Website: [www.innapet.com.au](http://www.innapet.com.au)



**INNAMINCKA**  
PETROLEUM

# PINE 1 - TIME DEPTH CURVE

## ACTUAL VS PROGNOSED

### HOLE / CASING SIZES

311 mm (12-1/4") Surface hole to 899 m  
 245 mm (9-5/8") Surface Casing Set @ XXXX m  
 216 mm (8-1/2") Main Hole to XXXX m (TD)  
 178 mm (7") Production Casing Set @ XXXX m

### LOCATION DETAILS

**Well Type:** Oil/Gas Exploration  
**Permit:** PEL 103 (SA)  
**Distance:** 120 km NNE of Moomba

### WELL DETAILS

**Rig:** O.D.E Rig 30  
**RT:** 139.8 m  
**GL:** 135.0 m  
**Total Depth:** 2127 m  
**Drill Days:** 18 from spud

### MAJOR DATES

**Well Spudded:** 05:30 hrs 04 Dec 05  
**Reached TD:** xx:xx hrs xx xxx 05  
**Rig Released:** xx:xx hrs xx xxx 05

