



**INNAMINCKA**  
**PETROLEUM**  
ACN 101 313 777

Office 1 - Ground Floor  
924 Gympie Road  
CHERMSIDE QLD 4032

PO Box 2378  
CHERMSIDE QLD 4032

**Telephone:** (07) 3359 8988  
**Facsimile:** (07) 3359 8985  
[www.innapet.com.au](http://www.innapet.com.au)

---

# ANNOUNCEMENT TO ASX

---

**Date:** 11 July 07  
**To:** Australian Stock Exchange Limited  
Companies Announcement Office  
Electronic Lodgment System

Dear Sir

## **Daily Drilling Status Report – Flax 3 (PEL-103)**

Innamincka Petroleum Limited (“INP”) reports the current status of the **Flax 3** well is as follows:

**Time of Report:** 06:00 hours (CST) 11 July 2007  
**Well Depth:** 550.0 m  
**Current Operation:** Drill ahead 311 mm (12<sup>1</sup>/<sub>4</sub>) surface hole.  
**Forward Operations:** Drill ahead 311 mm (12<sup>1</sup>/<sub>4</sub>) surface hole to approximately 850 m.

Participants in the PEL 103 Block Joint Venture are:

- Innamincka Petroleum Limited (Operator) - 75%
- SCGAU Pty Limited - 25%

**For further information please contact either:**

Mr Ross Wecker (Managing Director) or Mr Glen Smith (Director of Operations)

(**Phone:** 07 3359 8988 or **Fax:** 07 3359 8985)

**Website:** [www.innapet.com.au](http://www.innapet.com.au)



INNAMINCKA  
PETROLEUM

# FLAX 3 - TIME DEPTH CURVE

## ACTUAL VS PROGNOSED

### HOLE / CASING SIZES

311 mm (12-1/4")	Surface hole to xxxx m
245 mm (9-5/8")	Surface Casing Set @ xxxx m
216 mm (8-1/2")	Main Hole to xxxx m (TD)
178 mm (7")	Production Casing Set @ XXXX m

### LOCATION DETAILS

**Well Type:** Oil/Gas Appraisal  
**Permit:** PEL 103 (SA)  
**Distance:** 120 km NNE of Moomba

### WELL DETAILS

**Rig:** Ensign Rig 30  
**RT:** 104.3 m  
**GL:** 97.6 m  
**Total Depth:** 2810 m (Planned)  
**Drill Days:** 18 from spud

### MAJOR DATES

**Well Spudded:** 20:00 hrs 09 Jul 07  
**Reached TD:** XX:XX hrs XX Jul 07  
**Rig Released:** XX:XX hrs XX Jul 07

