



**INNAMINCKA**  
PETROLEUM  
ACN 101 313 777

Office 1 - Ground Floor  
924 Gympie Road  
CHERMSIDE QLD 4032

PO Box 2378  
CHERMSIDE QLD 4032  
Telephone: (07) 3359 8988  
Facsimile: (07) 3359 8985  
[www.innapet.com.au](http://www.innapet.com.au)

---

# ANNOUNCEMENT TO ASX

---

**Date:** 3 April 08

**To:** Australian Securities Exchange  
Companies Announcement Office  
Electronic Lodgment System

Dear Sir

## Drilling Report - Flax 7

Innamincka Petroleum advises that as of 06:00 hours this morning, the Flax 7 development well was at a depth of 885 m. Surface casing has been set and current operations are preparing to recommence drilling.

The well is prognosed to reach a total depth of 2830 metres over an operational period of 22 days.

Daily updates of drilling progress are posted also on the company website [www.innapet.com.au](http://www.innapet.com.au)

Participants in the project are:

Innamincka (operator)	75%
SCGAU	25%

Yours sincerely

**Innamincka Petroleum Limited**

**Leni Stanley**  
Company Secretary



# FLAX 7

## TIME DEPTH CURVE ACTUAL VS PROGNOSED

WELL DETAILS	
Rig:	Ensign Rig 30
RT:	98.0 m
GL:	88.9 m
Total Depth:	2830 m (Planned)
Drill Days:	22 from spud

HOLE / CASING SIZES	
311 mm (12-1/4")	Surface hole to 885m
245 mm (9-5/8")	Surface Casing Set @ 882 m
218 mm (8-1/2")	Main Hole to XXXX m (TD)
178 mm (7")	Production Casing Set @ XXXX m

LOCATION DETAILS	
Well Type:	Development
Permit:	PRL 14
Distance:	120 km NNE of Moomba

MAJOR DATES	
Well Spudded:	06:00 hrs 31 Mar 08
Reached TD:	XX:XX hrs XX Apr 08
Rig Released:	XX:XX hrs XX Apr 08

