



INNAMINCKA
PETROLEUM
ACN 101 313 777

Office 1 - Ground Floor
924 Gympie Road
CHERMSIDE QLD 4032

PO Box 2378
CHERMSIDE QLD 4032

Telephone: (07) 3359 8988
Facsimile: (07) 3359 8985
www.innapet.com.au

ANNOUNCEMENT TO ASX

Date: 25 August 2004
To: Australian Stock Exchange Limited
Companies Announcement Office
Electronic Lodgment System

Dear Sir

Daily Drilling Status Report – Crocus 1 (PEL-101)

Innamincka Petroleum Limited (“INP”) reports the current status of the Crocus 1 well is as follows:

Time of Report: 06:00 hours (CST) 25 August 2004
Well Depth: 3348.5 m
Current Operation: Reaming to bottom to clean out hole.
Forward Operation: Continue to ream to bottom to clean out hole in preparation for running wireline logs.

Participants in the PEL 101 Block Joint Venture are:

- Innamincka Petroleum Limited (Operator) - 50%
- Vernon E Faulconer Australia Inc - 50%

For further information please contact either:

Mr Ross Wecker (Managing Director) or Mr Glen Smith (Director of Operations)

(**Phone:** 07 3359 8988 or **Fax:** 07 3359 8985)

Website: www.innapet.com.au



INNAMINCKA
PETROLEUM

CROCUS 1 - TIME DEPTH CURVE

ACTUAL VS PROGNOSED

HOLE / CASING SIZES

311 mm (12-1/4") Surface hole to 1014.0 m
 245 mm (9-5/8") Surface Casing Set @ 999.0 m
 216 mm (8-1/2") Main Hole to XXX m (TD)
 178 mm (7") Production Casing Set @ XXXX m

LOCATION DETAILS

Well Type: Exploration
Permit: PEL 101 (SA)
Distance: 90 km NE of Moomba

WELL DETAILS

Rig: O.D.E Rig 30
RT: 42.8 m
GL: 38.0 m
Total Depth: 3400 m
Drill Days: 34 from spud

MAJOR DATES

Well Spudded: 12:00 hrs 30 Jul 2004
Reached TD: xx:xx hrs xx Jul 2004
Rig Released: xx:xx hrs xx Jul 2004

